The Large Hadron Collider project




- Accelerator collider
- Detectors
- Computing
- Physics

This presentation: mainly status of the detectors

Jos Engelen CERN

CERN: the World's Most Complete Accelerator Complex (not to scale)





The Large Hadron Collider



The Large Hadron Collider: 14 TeV pp collisions at 10³⁴ cm⁻²s⁻¹

New energy domain (x10), new luminosity domain (x100)

Will have to cross threshold of electroweak symmetry breaking; unitarity of WW scattering requires M_{Higgs} < 850 GeV

Many possibilities: Standard Higgs – SUSY (many possibilities...)
-Large Extra Dimensions (quantum gravity)

-and many more results on CP violation, Quark Gluon Plasma, QCD, ..., surprises...

The LHC results will determine the future course of High Energy Physics



The LHC (Project Leader Lyndon Evans)



LHC Installation



- Main objectives:
 - terminate installation in February 2007
 - first collisions in summer 2007
- The <u>industrial production</u> of standard components is compatible with this objective.
- The <u>ramping up of QRL activities</u> and magnet installation is critical to maintain this schedule.
- Additional actions have been implemented to ensure proper QRL production and installation rates.
- The installation and interconnection of cryomagnets have started in the tunnel.

The Detectors



Event rate 20 - 25 per bunch crossing (every 25 ns) --> 10⁹ events / s --> 10¹¹ - 10¹² tracks /s

Very remarkable: experiments will, in this environment:

- •reconstruct secondary vertices from B mesons, only mm's away from the primary vertex.
- •reconstruct individual photons with sufficient energy and angular resolution for (light) Higgs detection


in addition to many more capabilities: they are 'general purpose - 4π ' detectors, featuring tracking, magnetic momentum analysis, calorimetry, muon spectrometry, in an almost **hermetic** setup

ATLAS (spokesperson Peter Jenni)



ATLAS superimposed to the 5 floors of building 40






Diameter 25 m
Barrel toroid length 26 m
End-cap end-wall chamber span 46 m
Overall weight 7000 Tons

The Barrel Toroid





- 20 m diam. x 25 m length
- **8200** m³ volume
- **170** t

superconductor

- 700 t cold mass
- 1320 t total weight
- 90 km superconductor
- 20.5 kA at 4.1 T
- 1.55 GJ stored Energy

8 coils interconnected with an aluminum warm structure

BT Mechanical Assembly






- ◆Difficult but safe manipulations
- ♦Use of 2 lifting frames
- ◆Hydraulic winch with load capacity 190T (subcontracted)








Coils positioning and release



- Coils positioned on an ellipse, DY(vertical)=30mm to anticipate the sagging
 - ✓ DY = 24 +/- 6 mm due to its own weight and the weight of the
 - muon spectrometer (according to various FEA calculations)
- Release of the hydraulic system and come to a circular shape
 - Detailed procedure and control sheets
 - ✓ Many cross-checks before the operation
 - Re-tightening of all bolts
 - ✓ Checking of all bolt connections
- Release by steps of 2 mm until the pressure ~ 0 bar (27th September)
 - ✓ Measured movements : DY = 18 mm ; DX = 7 mm
 - No increase of the tension in the bolts.
 - Deformation < 1 mm at the level of the feet</p>





Inner Detector (ID)




The Inner Detector (ID) is organized into four sub-systems:

Pixels (0.8 10⁸ channels)

Silicon Tracker (SCT)
(6 10⁶ channels)

Transition Radiation
Tracker (TRT)
(4 10⁵ channels)



Pixels

After excellent progress on the Pixel projects three technical problems have affected the schedule:


- Faulty potting of controller chip on a fraction of barrel modules (solved)
- Delamination of a fraction of barrel stave supports (solved)
- Corrosion leaks in the barrel cooling tubes (highest priority is given to work out and implement an optimum strategy for repair and rebuilding of staves)


This means that there is a schedule risk for the installation of a 3-layer system in time for the start-up (the Pixel sub-system can be installed independently from the rest of the Inner

Detector)

The installation schedule has been adapted to accommodate a late availability

Example of a galvanic corrosion hole that is opening





Completed barrel stave


Insertion of the 3rd cylinder (out of the four) into the barrel SCT





LAr and Tile Calorimeters






Barrel LAr and Tile Calorimeters





The barrel LAr and Tile calorimeters have been since some time in the cavern in their 'garage position' to be moved into their final position at the end of this month

A cosmics muon registered in the barrel Tile calorimeter







The delicate transport of the first LAr End-Cap to point-1 (22nd Sep)


The lower part of the Extended Barrel Tile Calorimeter and the LAr End-Cap are ready for the lowering into the cavern (side C)

LAr and Tile Calorimeter End-Caps

Next major activities:


End-Cap C installation from Nov 05 → Jan 06

End-Cap A installation from Jan 06 → Mar 06



Muon Spectrometer Instrumentation





The Muon Spectrometer is instrumented with precision chambers and fast trigger chambers

A crucial component to reach the required accuracy is the sophisticated alignment measurement and monitoring system

Precision chambers:

- MDTs in the barrel and end-caps
- CSCs at large rapidity for the innermost end-cap stations

Trigger chambers:

- RPCs in the barrel
- TGCs in the end-caps

At the end of this year the huge and long effort of series chamber production in many sites will be completed for all chamber types



End-cap muon chamber sector preparations



72 TGC and 32 MDT 'Big-Wheel' sectors have to be assembled


This work is now in full swing in the Hall where previously the Barrel Toroid and the LAr integration and tests were done

First 'Big Wheel' end-cap muon MDT sector assembled in Hall 180

First 'Big Wheel' end-cap muon TGS sector assembled in Hall 180

LHCC Milestones






Construction issues and risks ('Top-Watch List')

A list of these issues is monitored monthly by the TMB and EB, and it is publicly visible on the Web, including a description of the corrective actions undertaken:

http://atlas.web.cern.ch/Atlas/TCOORD/TMB/

Summary representation of the installation activities in the experimental cavern






The CMS Detector



(Spokesperson Michel Della Negra)

CALORIMETERS



Underground UXC Cavern (5 Sept)





Coil Swiveling and Insertion



Swiveling of coil carried out on 25 Aug.







Coil inserted 14 Sep.








Platform disconnected from Coil (28 Sep)





Inner Tracker





Tracker Outer Barrel



The TOB Support Structure partially inserted

into the Tracker Support Tube






The Trial Insertion of Two RODs into the TOB Structure

Electromagnetic CALorimeter






Barrel Muons: DriftTubes Assembly and Installation





Endcap Muons: ME2, ME3 and ME4 stations





CMS Schedule



Currently see a delay of an average of 6 weeks wrt v34.2. Will try to regain time during repetitive operations after lowering in second half of 2006.

	v34.2	Estimate
 Magnet test on surface start 	Nov 05	Feb 06
 Start Lowering CMS (HF first) 	Feb 06	Apr 06
 ECAL barrel EB+ installation 	Mar 06	May 06
 ECAL: EB- installation & cabling 	Oct 06	Oct 06
 Tracker installation + cabling start 	Nov 06	Nov 06
Beampipe Installation	Mar-Apr 07	Mar-Apr 07
 CMS "ready to close" for beam 	15 Jun 07	15 Jun 07
CMS "ready for beam"	30 Jun 07	30 Jun 07


During first shutdown after pilot physics run:

 Pixel Tracker installation 	Dec 07	Dec 07
• EE/ES installation	Dec07/Feb 08	Dec07/Feb
08		

Milestones




Milestone completion wrt v34.2



Current average delay of ~ 1-2 months.


Green arrows show estimated internal contingency to recover any delay



LHCb Spectrometer

(spokesman Tatsuya Nakada)





Beam Pipe



- -25 mrad Be section completed
- -10 mrad Be
 1st section being tested at IHEP, Protvino
- -10 mrad Be 2nd section under construction by Kompozit, Moscow





- All the other components are also under construction

VErtex LOcator



VELO tank installed in the support frame and connected to the



CO₂ cooling capillaries



feedthrough flanges



All the parts are now being produced



r-sensor




hybrid and module support


L-1 and HLT hardware now completely unified



Old scheme



Newly adopted 1 MHz readout scheme



This was foreseen as an upgrade, but the cost of the network switches has dropped faster than anticipated.



LHCC Milestones (October 2005)




LHCb



Production, installation and commissioning of all the subsystems are progressing well

No problem with the TT and ST sensor delivery any more

Still tight schedule for VELO sensors, RICH1 mechanics, HPD's and Muon chambers




ALICE Detector

(spokesman Juergen Schukraft)

Space Frame LOAD TEST








ITS mechanics being assembled





TPC ROC Installation







Milestone dates: Phase 2 to 4



PHASE	Detector	Start	Finish
PHASE 2 - 3	Muon detectors	Jan 2006	End 2006
PHASE 2	HMPID	09.01.2006	07.05.2006
	TOF / TRD	08.03.2006	31.07.2006
	PHOS + services, emcal support frame	01.08.2006	End Aug. 2006
PHASE 3	TPC in parking position	01.09.2006	02.10.2006
	ITS Barrel (SDD,SSD)	03.10.2006	16.10.2006
	Vacuum (central Be chamber)	17.10.2006	16.11.2006
	FMD/V0/T0 (RB26)	17.11.2006	28.11.2006
	Pixel + ITS barrel + service	29.11.2006	12.01.2007
	TPC in final position	13.01.2007	16.02.2007
PHASE 4	FMD/V0/T0 and PMD (RB24)	17.02.2007	02.03.2007
2nd installation window	TOF/TRD/PHOS	03.03.2007	28.03.2007
	Beam line + shielding	29.03.2007	End April 2007

More experiments at LHC



Totem: elastic and total cross section; hard diffraction (together with CMS)

Moedal: magnetic monopoles

LHCf: very forward production of π^0 's, γ 's (cf. energy calibration of very hifh energy cosmic rays)



Computing


The LHC Computing Grid: LCG


(Project leader Les Robertson)



is about storing 15 PB (imagine!) of new data per year; processing them and making the information available to thousands of physicists all around the world!

Model: 'Tiered' architecture; 100,000 processors; multi-PB disk, tape capacity Leading 'computing centers' involved





Building the Service

SC1 - Nov04-Jan05 - data transfer between CERN and three Tier-1s (FNAL, NIKHEF, FZK)

SC2 – *Apr05* - data distribution from CERN to 7 Tier-1s – 600 MB/sec sustained for 10 days (one third of final nominal rate)

SC3 – Sep-Dec05 - demonstrate reliable basic service – most Tier-1s, some Tier-2s; push up Tier-1 data rates to 150 MB/sec (60 MB/sec to tape)

SC4 – *May-Aug06* - demonstrate full service – all Tier-1s, major Tier-2s; full set of baseline services; data distribution *and* recording at nominal LHC rate (1.6 GB/sec)

LHC Service in operation – Sep06 – over following six months ramp up to full operational capacity & performance

LHC service commissioned – *Apr07*

LCG



- The "Baseline Services" for the LCG services at startup have been agreed.

 These are the basic services that must be provided at CERN, Tier-1 and Tier-2 centres, and have to be in operation for Service Challenge 4 in April 2006.
- A detailed plan for Service Challenge 3 has been agreed with Tier-1 sites and the experiments. Service Challenge 3 is being prepared now and is scheduled to open as a stable service including 9 Tier-1 centres and several Tier-2s in September 2005.
- The deployment plan for the new CASTOR mass storage management system at CERN has been agreed with the experiments, with the aim of completing the migration of LHC to this system by the end of February 2006.
- The TDR for the initial LHC computing services is complete.

The LCG project is taking an active part in the preparation of the proposal for the second phase of the EGEE project (April 2006-March 2008). This will be an evolution of the current project, with the major emphasis remaining grid operations.



Physics

EXAMPLE of initial physics study




Studies of W and Z production

Constraints on Parton Distribution Functions (PDF) from W and Z rapidity distributions

Simulation of realistic experimental conditions for $W \to e\nu$:

Backgrounds
 Systematics on charge misidentification (Rome data)



PDF constraining potential of ATLAS: Include 1M ATLAS pseudo-data (ATLFAST) in ZEUS PDF fit Impose a 4% uncertinty on data points

Observe 35% error reduction on low-x gluon shape parameter λ ($xg(x) \sim x^{-\lambda}$)

EXAMPLE, TOP STUDIES



no b-tagging required, straightfwd analysis

Missing $E_T > 20 \text{ GeV}$

1 lepton $P_T > 20 \text{ GeV}$

4 jets(R=0.4) $P_T > 40 \text{ GeV}$

Commissioning T-mass Mean RMS 227.9 80.12 81.28 / 62 300 12 ± 0.0 -118.9 ± 10.0 250 -272.3 ± 1.3 -0.002219 ± 0.000007 200 -2.894e-05 ± 3.424e-07 77.72 ± 0.99 150 100 50 00


Assign jets to W, top decays

1 Hadronic top:

Three jets with highest vector-sum pT as the decay products of the top

2 W boson:

Two jets in hadronic top with highest momentum in reconstructed iii C.M. frame.



Which physics the first year(s)?



Expected event rates at production in ATLAS or CMS at L = 10³³ cm⁻² s⁻¹

Process	Events/s	Events for 10 fb ⁻¹	Total statistics collected at previous machines by 2007
W→ ev Z→ ee	15 1.5	10 ⁸	10 ⁴ LEP / 10 ⁷ Tevatron 10 ⁷ LEP
t tbar	1	10 ⁷	10 ⁴ Tevatron
b bbar	106	10 ¹² - 10 ¹³	10 ⁹ Belle/BaBar
H m=130 GeV gluino gluino m= 1 TeV	0.02	10 ⁵	?
Black holes m > 3 TeV (M _D =3 TeV, n=4)	0.0001	10 ³	

Already in first year, <u>large statistics</u> expected from:

- -- known SM processes → <u>understand detector</u> and physics at √s = 14 TeV
- -- several New Physics scenarios

10⁹ 10⁸ 10⁸ 10^7 10^7 Tevatron. LHC 10⁶ 10⁶ 10⁵ 10⁵ 10⁴ 10^{3} $\sigma_{iet}(E_T^{jet} > \sqrt{s/20})$ 10^2 (up) 10¹ 10° $\sigma_{int}(E_{\tau}^{jet} > 100 \text{ GeV})$ 10⁻¹ 10⁻² 10⁻² 10⁻³ 10⁻³ 10⁻⁴ $\sigma_{iet}(E_T^{jet} > \sqrt{s/4})$ 10⁻⁴ $\sigma_{Higgs}(M_H = 150 \text{ GeV})$ 10⁻⁵ 10⁻⁵ $\sigma_{Higgs}(M_H = 500 \text{ GeV})$ 10⁻⁶ 106 10⁻⁷ 10 √s (TeV)

Implications for light Higgs (assuming the <u>same</u> luminosity/detector/analysis)

	$qq \rightarrow WH \rightarrow \ell v \text{ bb}$ $qq \rightarrow ZH \rightarrow \ell \ell \text{ bb}$ $m_H=120 \text{ GeV}$	$gg \rightarrow H \rightarrow WW$ $\rightarrow \& \&$ $m_H = 160 GeV$
S(14)/S(2)	≈ 5*	≈ 30
B(14)/B(2)	≈ 25	≈ 6
S/B(14)/S/B(2)	≈ 0.2	≈ 3
S/√B(14)/ S/√B(2) ≈ 1	≈ 7

*Acceptance ~ 2 times larger at Tevatron (physics is more central, less initial-state g radiation)

EW cross-sections (e.g. $qq \rightarrow W$, Z, WH): LHC/Tevatron ~ 10


QCD cross-sections (e.g. $tt, gg \rightarrow H$):


LHC/Tevatron ≥ 100 (because of gluon PDF) → cf HERA results

e/jet ~
$$10^{-3}$$
 $\sqrt{s} = 2 \text{ TeV}$
e/jet ~ 10^{-5} $\sqrt{s} = 14 \text{ TeV}$ $p_T > 20 \text{ GeV}$

Standard Model Higgs







 $m_H \sim 115 \, GeV \, 10 \, fb^{-1}$

total S/√B ≈ 1.1

ATLAS	$H \rightarrow \gamma \gamma$	ttH → ttbb	$qqH \rightarrow qq\tau\tau$ $(\ell\ell + \ell\text{-had})$
S B	130 4300	15 45	~ 10 ~ 10
S/ √B	2.0	2.2	~ 2.7

Full GEANT simulation, simple cut-based analyses



Conclusions



The LHC project (machine; detectors; LCG) is well underway for physics in 2007

Detector construction is generally proceeding well, although not without concerns in some cases; an enormous integration/installation effort is ongoing – schedules are tight but are also taken very seriously.

LCG (like machine and detectors at a technological level that defines the new 'state of the art') needs to fully develop the functionality required; new 'paradigm'.

Large potential for exciting physics.